

RE: Aberfoyle rec centre string layout and cable route

From: "Peter Smith" <Peter.Smith@westsidegroup.com.au>
To: "Thoroughtec@mail.com" <Thoroughtec@mail.com>
Date: May 24, 2021 12:53:14 PM

Hi Andrea,


Thanks for sending through the details, can you please ensure you respond to me in the future when I send you something instead of forwarding to Nick.

There are some details that need to be gathered which are not clearly marked on the drawings and I have listed them below.

The consultant has requested that the clamping of the cabling be fixed and some labelling be done etc I have spoken to Adrian and he will rectify and provide photos, the list is attached.

Can you mark up and dimension the attached photo below if it is easier but I need the information legible and accurate.

- Panel Setoff from edges
- Distance between rows
- Dimensions and quantity of anchor points.
- Isolator Locations
- Stringing Details per isolator
- Single line of DC connections.



Regards

RE: Aberfoyle rec centre string layout and cable route

From: "Peter Smith" <Peter.Smith@westsidegroup.com.au>
To: "Thoroughtec@mail.com" <Thoroughtec@mail.com>
Date: May 24, 2021 12:53:14 PM

Hi Andrea,


Thanks for sending through the details, can you please ensure you respond to me in the future when I send you something instead of forwarding to Nick.

There are some details that need to be gathered which are not clearly marked on the drawings and I have listed them below.

The consultant has requested that the clamping of the cabling be fixed and some labelling be done etc I have spoken to Adrian and he will rectify and provide photos, the list is attached.

Can you mark up and dimension the attached photo below if it is easier but I need the information legible and accurate.

- Panel Setoff from edges
- Distance between rows
- Dimensions and quantity of anchor points.
- Isolator Locations
- Stringing Details per isolator
- Single line of DC connections.



Regards

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

VERSION 1.1, NOVEMBER 2020

System address	ABERFOYLE REC CENTRE		
Systems owner's name	City of Onkaparinga		
System owner's email address	Ryan.HalyBurton@onkaparinga.sa.gov.au		
System owner's phone number	0466 939 725		
My Jobs reference number (optional)			
Date of installation	27.4.21		
<p>Please tick and/or insert a value for each relevant field to confirm compliance for this job. Mark any unrequired fields as NA (not applicable).</p>			
Building type	<input type="checkbox"/> Domestic	<input checked="" type="checkbox"/> Non-domestic	
National meter identifier (NMI)			
Meter number	995908		
Number of phases (supply)	3		
Distribution network service provider (DNSP)	SAPN		
Energy retailer at the time of commissioning			
Network preapproval reference			
Export limiting requirements			
PV MODULE (SOLAR PANEL) CHECKLIST			
Panel manufacturer	Longi		
Panel model			
Panel DC connector manufacturer	MC4		
Panel DC connector type/model e.g. MC-4 or MC-4EVO2	MC4		
STRING 1: Number of panels / orientation (azimuth/tilt) / MPPT # e.g. 12 / 270° / 30° / MPPT 1	18 / / /		

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

STRING 2: Number of panels / orientation (azimuth/tilt) / MPPT #	18	/	/	/
STRING 3: Number of panels / orientation (azimuth/tilt) / MPPT #	18	/	/	/
STRING 4: Number of panels / orientation (azimuth/tilt) / MPPT #	18	/	/	/
STRING 5: Number of panels / orientation (azimuth/tilt) / MPPT #		/	/	/
STRING 6: Number of panels / orientation (azimuth/tilt) / MPPT #		/	/	/
String fuse current and voltage rating if installed e.g. 15A / 1000V		/		
PV array short circuit current – calculated as the sum of all the array currents at STC	11.52			A
PV array maximum voltage – calculated for lowest operating temperature	809			V
DC LOAD BREAKING DISCONNECTOR (DC ISOLATOR) CHECKLIST				
DC isolators				
DC isolator manufacturer/s	ZS BENNY			
DC isolator model/s	BYT-32			
Number of DC isolators	4			
All DC isolators are correctly rated and configured for the PV arrays they isolate				<input checked="" type="checkbox"/>
Inverter integrated DC isolators				
The inverter has an integrated DC isolator				<input checked="" type="checkbox"/>
The inverter integrated DC isolator meets all the requirements in the Australian standards				<input checked="" type="checkbox"/>
A manufacture's specification (spec) sheet and declaration has been provided and included with system documentation				<input checked="" type="checkbox"/> Spec sheet <input checked="" type="checkbox"/> Declaration
Does the local state or territory regulator require a physically separate adjacent DC isolator to be installed at the inverter (PCE)?	N/A			

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

Installation and testing of DC isolators		
DC isolators enclosures IP maintained <i>e.g. orientation approved, pips installed if supplied</i>		<input checked="" type="checkbox"/>
DC isolators installed to all relevant standards, guidelines, and manufacturer's instructions.		<input checked="" type="checkbox"/>
All DC isolators have been tested (turned off) under load		<input checked="" type="checkbox"/>
CONDUIT AND CABLING CHECKLIST		
Conduit compliantly installed and adequately supported <i>e.g. glued, secured and labelled</i>		<input checked="" type="checkbox"/>
Roof penetrations for cabling system adequately sealed <i>e.g. appropriate collar flashing for roof material</i>		<input checked="" type="checkbox"/>
Cable is mechanically protected and supported as per AS/NZS 3000 and AS/NZS 5033		<input checked="" type="checkbox"/>
DC cable volt drop (Vd) is less than 3%	Voltage drop 1.71 %	<input checked="" type="checkbox"/>
INVERTER (PCE) CHECKLIST		
Inverter manufacturer	Fronius	
Inverter model	Symo 20-0.3	
Number of inverters		
Number of maximum power point trackers (MPPT)	1	
Maximum inverter DC input power	26.64	W
Maximum inverter DC input current per MPPT	23.04	A
Maximum inverter DC input short circuit current per MPPT	23.04	A
The inverter is installed to all relevant standards, guidelines, and manufacturer's instructions		<input checked="" type="checkbox"/>
The AC isolator (if required) is mounted adjacent to the inverter and is correctly rated and lockable		<input checked="" type="checkbox"/>

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

The AC circuit breaker is mounted in the switchboard and is correctly rated and lockable	<input checked="" type="checkbox"/>
The AC cable voltage rise from inverter terminals to the point of supply is less than 2%	<input checked="" type="checkbox"/> Voltage rise 1.71 %
AC voltage at inverter terminals under load and no-load	237 V / 239 V
MOUNTING STRUCTURE (MOUNTING SYSTEM) CHECKLIST	
Mounting system manufacturer	Clenergy
Mounting system model	
The mounting system is installed to all relevant standards, guidelines, and manufacturer's instructions	<input checked="" type="checkbox"/>
The roof penetrations for the mounting system are adequately sealed <i>e.g. tiles maintain their original ingress protection</i>	<input checked="" type="checkbox"/>
The mounting system manufacturer's exclusion zones are adhered to and meet the minimum requirement of AS/NZS 1170.2	<input checked="" type="checkbox"/>
The array frame is certified to AS/NZS 1170.2	<input checked="" type="checkbox"/>
Galvanically dissimilar metals are not in contact with each other <i>e.g. separated by nylon or rubber spacers</i>	<input checked="" type="checkbox"/>
The panels are installed to the panel manufacturer's instructions	<input checked="" type="checkbox"/>
The panels are installed within the manufacturer's clamping zones	<input checked="" type="checkbox"/>
All bolts and terminations are correctly torqued	<input checked="" type="checkbox"/>
Mounting system and panels are correctly earthed	<input checked="" type="checkbox"/>
Earth connections are UV and mechanically protected <i>e.g. gal sprayed</i>	<input checked="" type="checkbox"/>
Earth fault alarm type <i>e.g. visual, audible, electronic, etc.</i>	Electronic

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

OTHER	
System is labelled as per requirements in AS/NZS 3000, AS/NZS 5033, AS/NZS 4777.1 and CEC guidelines	<input checked="" type="checkbox"/> AS/NZS 3000 <input checked="" type="checkbox"/> AS/NZS 5033 <input checked="" type="checkbox"/> AS/NZS 4777.1 <input checked="" type="checkbox"/> CEC guidelines
LV wiring system installed by a licensed electrical worker	<input checked="" type="checkbox"/>
LV wiring system tested and certified by a licensed electrical worker	<input checked="" type="checkbox"/>
System is compliant as per AS/NZS 5033 <i>Section 5 - Marking & Documentation, and Appendix A</i>	<input checked="" type="checkbox"/>
Distributed energy resource (DER) documented as per NSP requirements	<input checked="" type="checkbox"/>
Inverter settings	
Inverter is installed as per network service provider (NSP) Connection Agreement	<input checked="" type="checkbox"/>
Country code settings are set to Australia	<input checked="" type="checkbox"/>
Volt Var - setting e.g. 250V / 40%	V / %
Volt Var - setting – V2	V / %
Volt Var - setting – V3	V / %
Volt Var - setting – V4	V / %
Volt Watt – setting e.g. 250V / 30%	V / %
Volt Watt – setting – V2	V / %
Volt Watt – setting – V3	V / %
Volt Watt – setting – V4	V / %
Export limit - setting	W

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST




Inverter shuts down within 2 seconds of isolation	<input checked="" type="checkbox"/>
Inverter takes at least 60 seconds to start after re-connection to supply	<input checked="" type="checkbox"/>
Inverter then takes 6 minutes to ramp up to 100%	<input checked="" type="checkbox"/>

TESTING AND COMMISSIONING SHEET

Commissioning Information Details		Commissioning Test Details					Commissioning Information Details																		
Using the panel nameplate information		Commissioning Information Details		Calculated Information Details		Commissioning Test Details					Commissioning Information Details														
						Refer to AS/NZS 5033 Appendix D for correct testing procedures.					Measured at, or obtained from PCE														
Array		Isc (A)		Voc (V)		Continuity of strings and correct polarity (Y or N)		Earth continuity (Ω)		Insulation resistance (M Ω) +ve to E / -ve to E		Non-Operational condition at time of testing (No load condition)			Operational condition at time of commissioning. (Under Load condition)										
												Open circuit voltage - Voc (V)		*Short circuit current - Isc (A)		*Irrad (W/M ²)		Operational Voltage (V)		Operational Current (A)		Power (W)		*Irrad (W/M ²)	
String 1	809	11.52	809	Y	✓	145/145	669	578	578	616	6.5	578	616	6.5	578	578									
String 2	809	11.52	809	Y	✓	150/150	669	578	578	616	6.5	578	616	6.5	578	578									
String 3	809	11.52	809	Y	✓	150/150	631	578	578	618	6.43	578	618	6.43	578	578									
String 4	809	11.52	809	Y	✓	150/150	638	578	578	618	6.43	578	618	6.43	578	578									
String 5						/																			
String 6						/																			
MPPT 1						/																			
MPPT 2						/																			
MPPT 3						/																			

Grayed out cells may not be required depending on specific system design but can assist an installer in confirming correct system operation.

*Note: non-mandatory

DECLARATION OF RESPONSIBLE PERSONS	
I hereby sign and verify that this system has been designed, installed and commissioned to all relevant Australian standards, state and territory regulations, and CEC guidelines.	
CEC-accredited designer's name	Adrian Van Jaarsveldt
CEC accreditation no.	A2191536
Date: 28.5.21	Sign: 
CEC-accredited installer's name	Adrian Van Jaarsveldt
CEC accreditation no.	A2191536
Date: 28.5.21	Sign: 
Licensed electrician's name	Adrian Van Jaarsveldt
Licensed electrician no.	PGE271285
Date:	Sign: 

SYSTEM OWNER'S DECLARATION	
I confirm that I have received an operating manual and have been instructed on the safe operation of the system.	<input type="checkbox"/>
I confirm that the CEC-accredited installer named above: <ul style="list-style-type: none"> a. Is the installer that physically undertook the installation, or; b. Supervised the installation by physically attending the site at three stages of the installation, at job set-up (beginning), mid-installation check-up (during), and testing and commissioning (end). 	a. <input type="checkbox"/> or b. <input type="checkbox"/>
System owner's name:	
Date:	Sign: