

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

VERSION 1.1, NOVEMBER 2020

System address	13-15 MCKINNA RD, CHRISTIE DOWNS
Systems owner's name	ONKAPARINGA COUNCIL
System owner's email address	
System owner's phone number	
My Jobs reference number (optional)	
Date of installation	27 th APRIL 2021
<p>Please tick and/or insert a value for each relevant field to confirm compliance for this job.</p> <p>Mark any unrequired fields as NA (not applicable).</p>	
Building type	<input type="checkbox"/> Domestic <input checked="" type="checkbox"/> Non-domestic
National meter identifier (NMI)	20013256734
Meter number	
Number of phases (supply)	3
Distribution network service provider (DNSP)	
Energy retailer at the time of commissioning	ORIGIN
Network preapproval reference	
Export limiting requirements	NIL
PV MODULE (SOLAR PANEL) CHECKLIST	
Panel manufacturer	LONGI
Panel model	LR4-60HPH-370m
Panel DC connector manufacturer	GENUINE MC-4
Panel DC connector type/model e.g. MC-4 or MC-4EVO2	MC-4
STRING 1: Number of panels / orientation (azimuth/tilt) / MPPT # e.g. 12 / 270° / 30° / MPPT 1	22 / 80° / 20° / MPPT 1

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

STRING 2: Number of panels / orientation (azimuth/tilt) / MPPT #	22 / 260° / 20° / MPPT 2
STRING 3: Number of panels / orientation (azimuth/tilt) / MPPT #	/ / /
STRING 4: Number of panels / orientation (azimuth/tilt) / MPPT #	/ / /
STRING 5: Number of panels / orientation (azimuth/tilt) / MPPT #	/ / /
STRING 6: Number of panels / orientation (azimuth/tilt) / MPPT #	/ / /
String fuse current and voltage rating if installed e.g. 15A / 1000V	/ NIL
PV array short circuit current – calculated as the sum of all the array currents at STC	23 A
PV array maximum voltage – calculated for lowest operating temperature	990 V
DC LOAD BREAKING DISCONNECTOR (DC ISOLATOR) CHECKLIST	
DC isolators	
DC isolator manufacturer/s	25 BENY
DC isolator model/s	B4H 32
Number of DC isolators	2
All DC isolators are correctly rated and configured for the PV arrays they isolate	<input checked="" type="checkbox"/>
Inverter integrated DC isolators	
The inverter has an integrated DC isolator	<input checked="" type="checkbox"/>
The inverter integrated DC isolator meets all the requirements in the Australian standards	<input checked="" type="checkbox"/>
A manufacture's specification (spec) sheet and declaration has been provided and included with system documentation	<input type="checkbox"/> Spec sheet <input type="checkbox"/> Declaration
Does the local state or territory regulator require a physically separate adjacent DC isolator to be installed at the inverter (PCE)?	NO

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

Installation and testing of DC isolators	
DC isolators enclosures IP maintained <i>e.g. orientation approved, pips installed if supplied</i>	<input checked="" type="checkbox"/>
DC isolators installed to all relevant standards, guidelines, and manufacturer's instructions.	<input checked="" type="checkbox"/>
All DC isolators have been tested (turned off) under load	<input checked="" type="checkbox"/>
CONDUIT AND CABLING CHECKLIST	
Conduit compliantly installed and adequately supported <i>e.g. glued, secured and labelled</i>	<input checked="" type="checkbox"/>
Roof penetrations for cabling system adequately sealed <i>e.g. appropriate collard flashing for roof material</i>	<input checked="" type="checkbox"/>
Cable is mechanically protected and supported as per AS/NZS 3000 and AS/NZS 5033	<input checked="" type="checkbox"/>
DC cable volt drop (Vd) is less than 3%	<input checked="" type="checkbox"/>
	Voltage drop %
INVERTER (PCE) CHECKLIST	
Inverter manufacturer	FRONIUS
Inverter model	12.5.3-m
Number of inverters	1
Number of maximum power point trackers (MPPT)	2
Maximum inverter DC input power	16666 W
Maximum inverter DC input current per MPPT	27/16 A
Maximum inverter DC input short circuit current per MPPT	40/24 A
The inverter is installed to all relevant standards, guidelines, and manufacturer's instructions	<input checked="" type="checkbox"/>
The AC isolator (if required) is mounted adjacent to the inverter and is correctly rated and lockable	<input checked="" type="checkbox"/>

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

The AC circuit breaker is mounted in the switchboard and is correctly rated and lockable	<input checked="" type="checkbox"/>
The AC cable voltage rise from inverter terminals to the point of supply is less than 2%	<input checked="" type="checkbox"/> Voltage rise %
AC voltage at inverter terminals under load and no-load	V / V
MOUNTING STRUCTURE (MOUNTING SYSTEM) CHECKLIST	
Mounting system manufacturer	CLENERGY
Mounting system model	
The mounting system is installed to all relevant standards, guidelines, and manufacturer's instructions	<input checked="" type="checkbox"/>
The roof penetrations for the mounting system are adequately sealed <i>e.g. tiles maintain their original ingress protection</i>	<input checked="" type="checkbox"/>
The mounting system manufacturer's exclusion zones are adhered to and meet the minimum requirement of AS/NZS 1170.2	<input checked="" type="checkbox"/>
The array frame is certified to AS/NZS 1170.2	<input checked="" type="checkbox"/>
Galvanically dissimilar metals are not in contact with each other <i>e.g. separated by nylon or rubber spacers</i>	<input checked="" type="checkbox"/>
The panels are installed to the panel manufacturer's instructions	<input checked="" type="checkbox"/>
The panels are installed within the manufacturer's clamping zones	<input checked="" type="checkbox"/>
All bolts and terminations are correctly torqued	<input checked="" type="checkbox"/>
Mounting system and panels are correctly earthed	<input checked="" type="checkbox"/>
Earth connections are UV and mechanically protected <i>e.g. gal sprayed</i>	<input checked="" type="checkbox"/>
Earth fault alarm type <i>e.g. visual, audible, electronic, etc.</i>	NIL

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

OTHER	
System is labelled as per requirements in AS/NZS 3000, AS/NZS 5033, AS/NZS 4777.1 and CEC guidelines	<input checked="" type="checkbox"/> AS/NZS 3000 <input checked="" type="checkbox"/> AS/NZS 5033 <input checked="" type="checkbox"/> AS/NZS 4777.1 <input checked="" type="checkbox"/> CEC guidelines
LV wiring system installed by a licensed electrical worker	<input checked="" type="checkbox"/>
LV wiring system tested and certified by a licensed electrical worker	<input checked="" type="checkbox"/>
System is compliant as per AS/NZS 5033 <i>Section 5 - Marking & Documentation, and Appendix A</i>	<input checked="" type="checkbox"/>
Distributed energy resource (DER) documented as per NSP requirements	<input type="checkbox"/>
Inverter settings	
Inverter is installed as per network service provider (NSP) Connection Agreement	<input checked="" type="checkbox"/>
Country code settings are set to Australia SAPN	<input type="checkbox"/>
Volt Var - setting e.g. 250V / 40%	V / %
Volt Var - setting - V2	V / %
Volt Var - setting - V3	V / %
Volt Var - setting - V4	V / %
Volt Watt - setting e.g. 250V / 30%	V / %
Volt Watt - setting - V2	V / %
Volt Watt - setting - V3	V / %
Volt Watt - setting - V4	V / %
Export limit - setting	W

GRID-CONNECTED SOLAR PV POWER SYSTEM COMMISSIONING CHECKLIST

Inverter shuts down within 2 seconds of isolation	<input checked="" type="checkbox"/>
Inverter takes at least 60 seconds to start after re-connection to supply	<input checked="" type="checkbox"/>
Inverter then takes 6 minutes to ramp up to 100%	<input checked="" type="checkbox"/>

TESTING AND COMMISSIONING SHEET

Commissioning Information Details		Calculated Information Details	Commissioning Test Details						Commissioning Information Details				
Using the panel nameplate information		Refer to AS/NZS 5033:2014 Cl 4.2 a, b, c and Cl 5.4.1	Refer to AS/NZS 5033 Appendix D for correct testing procedures.						Measured at, or obtained from PCE				
Array	Voc (V)	Isc (A)	PV Array Maximum Voltage PVAMV (V)	Continuity of strings and correct polarity (Y or N)	Earth continuity (Ω)	Insulation resistance (M Ω) +ve to E / -ve to E	Non-Operational condition at time of testing (No load condition)			Operational condition at time of commissioning (Under Load condition)			
							Open circuit voltage - Voc (V)	*Short circuit current – Isc (A)	*Irrad (W/M ²)	Operational Voltage (V)	Operational Current (A)	Power (W)	*Irrad (W/M ²)
String 1	40.9	11.52	990	✓	0.2	7100 / >100	818	0.7		737	0.7	1004	
String 2	40.9	11.52	990	✓	0.2	>100 / >100	816	0.6		739	0.6	1004	
String 3						/							
String 4						/							
String 5						/							
String 6						/							
MPPT 1						/							
MPPT 2						/							
MPPT 3						/							

Greyed out cells may not be required depending on specific system design but can assist an installer in confirming correct system operation.

*Note: non-mandatory



DISCLAIMER THIS TEMPLATE CHECKLIST HAS BEEN PREPARED BY THE CEC FOR USE BY ACCREDITED INSTALLERS. THE CEC IS NOT RESPONSIBLE FOR AND DOES NOT GUARANTEE OR ACCEPT ANY LIABILITY WHATSOEVER FOR THE ACCURACY OR COMPLETENESS OF THE INFORMATION CONTAINED IN THE CHECKLIST

DECLARATION OF RESPONSIBLE PERSONS

I hereby sign and verify that this system has been designed, installed and commissioned to all relevant Australian standards, state and territory regulations, and CEC guidelines.

CEC-accredited designer's name

TORSTEN RUTTER

CEC accreditation no.

Date:

22-6-21

Sign:

Torsten Rutter

CEC-accredited installer's name

As above

CEC accreditation no.

Date:

Sign:

Licensed electrician's name

Licensed electrician no.

Date:

Sign:

SYSTEM OWNER'S DECLARATION

I confirm that I have received an operating manual and have been instructed on the safe operation of the system.

☐

I confirm that the CEC-accredited installer named above:

- a. Is the installer that physically undertook the installation, or;
b. Supervised the installation by physically attending the site at three stages of the installation, at job set-up (beginning), mid-installation check-up (during), and testing and commissioning (end).

a. ☐

or

b. ☐

System owner's name:

Date:

Sign: